

## SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0003092

### Applicant Information

Applicant FRN 0031580129 Applicant Address 3120 Frederick Road  
Applicant Name Point Broadband Fiber Holdin Applicant City Opelika  
Applicant Email chad.wachter@point-broadba Applicant State AL  
Applicant Phone 7067732663 Applicant ZIP Code 36801

### Contact Information

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Summit Ridge Group, LLC Contact Address 49 West 38th Street 12th Floor  
Contact Email PointRR@SummitRidgeGroup Contact City New York  
Contact Phone 7067730705 Contact State NY  
Contact ZIP Code 10018

\*Indicate which deadline you are meeting with this filing.

2025-01-03

## Explanation of Effort and Availability of Commercial Equipment

\*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

As Point Broadband Fiber Holding, LLC (“Point” or “We”) approaches exhausting its funding, the primary concern is deciding where to stop work until additional funds become available. On December 23, 2024, the National Defense Authorization Act (NDAA) was signed into law with the inclusion of additional SCRP (“Rip & Replace”) funding. However, the timing of allocation to participants is unclear.

In the past quarter, Point’s primary SCRP focus was on the 2.5 wireless tower swaps. Point successfully completed swaps for 55 tower sites, which accounts for 100% of the total wireless changeouts. As the new equipment was installed, Point removed the Huawei equipment and transported it to the Rip & Replace warehouse for approved disposal. Point completed the fifty-five 2.5 wireless tower swaps with one Core operational. The second Core will be installed in July 2025.

Point’s next major hurdle is Fiber to the Home (“FTTH”) customer base changeouts. The changeouts will require thousands of truck rolls and contractors to replace the customer-premise equipment. Point is currently hiring more contractors to complete the changeouts. Point formulated a plan to change out the customers on one hub site at a time. Now that additional funding will be allocated, Point is working on a project management plan to complete the changes with a target completion date of December 2025. Point was unable to secure engineering contractors to remove FTTH Huawei chassis and Huawei routers from the network, which are co-installed with the new Ciena equipment. Point attempted to use internal resources to change out some of the FTTH customer premise equipment, but We could not do the conversions and keep up with the other ongoing customer base needs with our limited resources.

Point’s DC Plant changeouts were not completed as expected. We ran into difficulties with facility owners and, in some cases, with AC power requirements that did not allow the installation of the new DC plant or required upgrades to the AC Plant. Additionally, Point needs to move non-Huawei equipment attached to the old Huawei DC plant in each hub over to the new DC plant. Our current goal is to complete the Power Systems by July 2025.

Point is a small operator committed to serving rural areas. However, until we are allocated for additional funding approved by Congress, both Point’s viability and its customers’ access to broadband services are at risk.

\*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

Point received the majority of the needed equipment at this time. With additional funding, Point can work toward its biggest issue: finding labor to complete the Rip & Replace project.

\* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

100% of the 2.5 wireless swaps have been completed. Now, Point is focused on completing FTTH, Routers, and Power System swaps.

## Program Compliance

\*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes  No

\*Indicate whether recipient has permanently removed from its communications network all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes  No

If recipient has not yet completed the removal process, what estimated percentage of the removal process have you completed?

35

\*Indicate whether recipient has replaced all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes  No

If recipient has not yet completed the replacement process, what estimated percentage of the replacement process have you completed?

55

\*Indicate whether recipient has disposed of all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes  No

If recipient has not yet completed the disposal process, what estimated percentage of the disposal process have you completed?

0

\*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes  No

\*The filer has indicated no to a question in this section, please provide additional information.

Point completed all the Ciena FTTH Hub equipment installations. However, We cannot remove the Huawei FTTH Hub equipment and routers until truck rolls are performed to remove and replace the Huawei FTTH customer-premise equipment. Installations of the 2.5 wireless tower equipment are now 100% complete, achieving our target completion date set for the end of 2024.

## Certifications

\*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

## Certifier Information

Certifier  
Signature      Andy Sivell

Certifier Phone    7067730705

Certifier Name    Andy Sivell

Certifier Email    ASivell@point-broadband.com

Certifier Title    VP Network Operations

Date Signed      2025-01-03