

SCRPS Status Update

FCC Form 5640

OMB Control No. 3060-1270

File No. SC-SU0003000

Applicant Information

Applicant FRN 0001646470 Applicant Address 61 HWY 13 South
Applicant Name NEMONT TELEPHONE COC Applicant City Scobey
Applicant Email dionne.nieskens@nemont.co Applicant State MT
Applicant Phone 4067832295 Applicant ZIP Code 59263

Contact Information

Is the contact the same as the contact listed on the Application Request for Funding Allocation? If not, please list below.

Contact Name Sam Hariton Contact Address 4031 University Dr, 2nd Floor
Contact Email sc.external.rfi.nemont@widelit Contact City Fairfax
Contact Phone 703-239-3299 Contact State VA
Contact ZIP Code 22030

*Indicate which deadline you are meeting with this filing.

2025-01-03

Explanation of Effort and Availability of Commercial Equipment

*Provide an explanation of efforts undertaken, and challenges encountered, in permanently removing, replacing, and disposing of covered communications equipment or service.

No, my company has not conducted work on the removal of covered equipment since the submittal of the last form. The covered equipment that remains in Nemont's network is active and supporting Nemont's customers while Nemont migrates customers to the new network. The new network was brought online in October 2024 and customer migrations are underway. This work is estimated to be ongoing through the first quarter of 2025. Once this is done and the new network is confirmed to be stable and supporting our customers and roaming partners, we will begin the removal process. The harsh winters in Montana and North Dakota impacts Nemont's timeline for removing the covered equipment. Typically, tower work cannot be performed from late October through early April. Nemont will begin the removal process as soon as possible but because of the timing, the bulk of the removal and subsequent destruction will happen in the spring and summer of 2025. No, my company has not conducted work on the disposal of covered equipment since the submittal of the last form. Equipment that can be removed, has been removed and stored. This equipment will be destroyed along with the remaining equipment that is still active in the network. Yes, my company has conducted work on the replacement of covered equipment and services since the submittal of the last form. Nemont has completed the installation and testing of the RAN sites it can afford to deploy within the 39% funding allocation. These sites are now carrying live customer and roaming traffic. Nemont has migrated approximately 10% of its 10+ thousand customers and continues to contact customers to get them migrated to the new network. The migration involves interacting with each customer and coordinating the movement of their service from the Huawei network to the Ericsson network. This must be done when each customer is available to work with Nemont to complete.

*Explain whether you are finding commercially available equipment in the marketplace. If not, then explain efforts taken to obtain replacement equipment.

Yes, we are finding that equipment and services are commercially available.

* If there is additional information relevant to the preceding questions or that you believe the Commission should be aware of, please include the information below.

Without full funding, Nemont is deploying a network with significantly reduced coverage. This reduction will significantly impact our customers and roaming partners. If full funding is granted, Nemont will require additional time to build out the remainder of the network laid out in the original application and timeline.

Program Compliance

*Indicate whether recipient has fully complied with (or is in the process of complying with) all requirements of the Reimbursement Program.

Yes No

*Indicate whether recipient has permanently removed from its communications network all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes No

If recipient has not yet completed the removal process, what estimated percentage of the removal process have you completed?

25

*Indicate whether recipient has replaced all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes No

If recipient has not yet completed the replacement process, what estimated percentage of the replacement process have you completed?

78

*Indicate whether recipient has disposed of all covered communications equipment or services that were in the recipient's network as of the date of the submission of the recipient's application request for funding.

Yes No

If recipient has not yet completed the disposal process, what estimated percentage of the disposal process have you completed?

3

*Indicate whether recipient has fully complied with (or is in the process of complying with) the timeline submitted by the recipient. If not, provide explanation for deviation.

Yes No

*The filer has indicated no to a question in this section, please provide additional information.

Timeline Deviation: We have not yet met all benchmarks laid out in the timeline, and we anticipate that the timeline no longer accurately reflects our project plan. Nemont's completion date was August, 2024. The company applied for and received an extension to complete the project. At least one additional extension will be required to complete the project. Cutover of the portion of the network that can be built with existing funding has been completed and Nemont is actively migrating its customers to the new network. Once customers are migrated and the new network is confirmed to be stable and supporting our customers and roaming partners, we will begin the removal process. The harsh winters in Montana and North Dakota will impact Nemont's timeline for removing the covered equipment. Typically, tower work cannot be performed from late October through early April. Because of the timing, the bulk of the removal and subsequent destruction will happen in the spring and summer of 2025.

Certifications

*By checking the box and providing the electronic signature where indicated below, the Certifying Official on behalf of the filer certifies under penalty of perjury that:

(1) The Certifying Official is authorized to submit this status report on behalf of the above-named filer and, based on information known to me or provided to me by employees responsible for the information being submitted, the information set forth in this status report has been examined and is true, accurate, and complete, and the expenditures, disbursements and cash receipts are for the purposes and objectives set forth in the terms and conditions of the Federal award. The Certifying Official acknowledges that any false, fictitious, or fraudulent information or statement, or the omission of any material fact on this status report or on any other document submitted by the filer may subject the filer and the undersigned to punishment by fine or forfeiture under the Communications Act (47 U.S.C. §§ 502, 503(b), 1606), or fine or imprisonment under Title 18 of the United States Code (18 U.S.C. § 1001, §§ 286-287, and § 1343), or can lead to liability under the False Claims Act (31 U.S.C. §§ 3729-3733, and §§ 3801-3812). (2) The filer is in compliance with the statute, rules, and orders governing the Reimbursement Program, including but not limited to allocations, draw downs, payments, obligations and expenditures of money, and the Certifying Official acknowledges that failure to be in compliance and remain in compliance with those statutes, rules, and orders may result in the denial of funding, cancellation of funding commitments, and/or recoupment of past disbursements. The Certifying Official acknowledges that the filer will maintain detailed records, including receipts, of all costs eligible for reimbursement actually incurred for a period of 10 years; and will file all required documentation for its expenses. The Certifying Official acknowledges that failure to comply with the statute, rules, and orders governing the Reimbursement Program could result in civil or criminal prosecution by law enforcement authorities.

Certifier Information

Certifier Signature	Dionne Nieskens	Certifier Phone	4067832295
Certifier Name	Dionne Nieskens	Certifier Email	dionne.nieskens@nemont.coo
Certifier Title	CFO		
Date Signed	2024-12-10		